

November 8, 2019 Update 44

Windfarm construction

A major milestone was achieved last week with the final foundation concrete pour completed, which has resulted in a reduction in trucks movements around site.

We now continue to focus on the four substations, underground cabling and the installation of turbines.

We now have 33 turbines fully installed with a further 20 turbines partially installed.

There may also be traffic management along Cheesemans, Millers and the Beaufort Skipton Road, the Stockyard Hill Wind Farm team continues to aim to keep local disruption to a minimum and apologises if construction activities cause any inconvenience.

To find out more information about the project, head into our shopfronts located in Beaufort and Skipton or to www.stockyardhillwindfarm.com.au or call 1800 753 730.

Transmission Line

With Transmission Line works now functionally complete, apart from some varied minor works and final checks. Landing spans into the wind farm substations have commenced and should take approximately another week to complete.

Removal of access tracks continues, with the focus for the next month being on reinstatement works and handover from various landowners.

Haunted Gully Terminal Station

500kV of electricity now comes through the terminal station, and the terminal station is now a live working environment. The 500kV switchyard is complete and final testing and commissioning is taking place, with the adjacent 132kV switchyard soon to be completed.

Crews will supervise removal of the redundant 500kV towers following completion of the cutover of high voltage wires onto new lattice tower structures.

For any queries regarding Stockyard Hill Wind Farm Transmission Line or the Terminal Station, please contact AusNet on phone - 1800 989 192 or email SHWF@ausnetservices.com.au





FOR MORE INFORMATION VISIT
WWW.STOCKYARDHILLWINDFARM.COM.AUOR CALL OUR PROJECT
HOTLINE ON 1800 753 730

