

October 2, 2020 Update 64

Turbine installation

Installation and commissioning of turbines remains a focus of the team in the coming weeks.

We have now 127 fully installed turbines, with 56 turbines now commissioned. It is important to note we are still only commissioning one turbine at a time. Installation of turbines remains a focus with crews working in the East and North areas of the project.

With the project being energised all installed infrastructure, sub-stations, powerlines, and underground cabling shall now be considered electrically **ENERGISED** and **LIVE**.

Covid-19 Update

Goldwind Australia continues to closely monitor the Victorian Governments Covid-19 restrictions. As it presently stands, construction works across the state are permitted to continue, and we continue to proceed with the construction of the Stockyard Hill Wind Farm.

However, there have been several measures implemented to manage the risks on the wind farm site, including:

- wearing of face coverings in line with Victorian Government Guidelines
- access to site is managed with a travel and a site access approval form, this requires the travel location and hygiene and risk management measures to be documented
- working in small consistent teams
- temperature checks each morning of all contractors prior to commencing work
- teams not socialising at breaks or in meetings
- increasing social distance within offices
- increasing hygiene practices
- self-isolation for any workers returning from overseas (enforced prior to the announcement of mandatory self-isolation)
- ensuring if employees/contractors are not well they seek medical attention and not attend the work site.

We will continue to apply the Victorian Government guidelines for essential workers traveling from the Melbourne Metropolitan area and continue to manage any future directions from the Victorian Government.

