CONSTRUCTION

November 22, 2019 Update 45

Windfarm construction

Works continue to focus on the cabling, installation of turbines and sub stations with the project now revising it completion date from mid-2020 to October 2020. However, the project continues to aim to be exporting energy in early 2020.

It's important to note the turbines is not generating at all at this stage, and when we complete this milestone we will ensure the local community are aware of this achievement.

Major Road Closures: Beaufort Skipton Road

Construction activities in late December will focus on cable crossings on Beaufort Skipton Rd from late December 2019 until February 2020.

Five separate trenched crossings are required along the Beaufort Skipton Road.

With the initial two crossings to be conducted on the week commencing 16 December 2019. Multi-message signs shall detail actual road closure dates with the current medium voltage trenches to be dug approximately 800 metres south of the intersection of Thompsons Road with Beaufort Skipton Road.

Each crossing will require temporary detours for up to one day to divert all traffic for these important works to progress.

There may also be traffic management along Cheesemans and Millers Road as well, the Stockyard Hill Wind Farm team continues to aim to keep local disruption to a minimum and apologises if construction activities cause any inconvenience.

To find out more information about the project, head into our shopfronts located in Beaufort and Skipton or to www.stockyardhillwindfarm.com.au or call 1800 753 730.

Transmission Line

With Transmission Line works now functionally complete, apart from some varied minor works and final checks. Landing spans into the wind farm substations have commenced and should take approximately another week to complete.

Removal of access tracks continues, with the focus for the next month being on reinstatement works and handover from various landowners.

FOR MORE INFORMATION VISIT WWW.STOCKYARDHILLWINDFARM.COM.AUOR CALL OUR PROJECT HOTLINE ON 1800 753 730





Haunted Gully Terminal Station

500kV of electricity now comes through the terminal station, and the terminal station is now a live working environment. The 500kV switchyard is complete and final testing and commissioning is taking place, with the adjacent 132kV switchyard soon to be completed.

Crews will supervise removal of the redundant 500kV towers following completion of the cutover of high voltage wires onto new lattice tower structures.

For any queries regarding Stockyard Hill Wind Farm Transmission Line or the Terminal Station, please contact AusNet on phone - 1800 989 192 or email SHWF@ausnetservices.com.au

